# Completion Report

| | | |
|---|---|---|
| 1 | Name of Wok | Improvements to cc drain and covering slab at coconut garden roads and Krishne gowda layout Surrounding area in dasarahalli ward No 15 |
| 2 | Sanctioned Estimate No.& Date | EE/DD/AS/ 165/18-19, Dt. 19-02-2019 |
| | | EE/DD/TS/175/18-19, Dt. 20/02/2019 |
| 3 | Head of Acount which is Chargeable | , P Code-3111 |
| 4 | Enstrument Order No. & Date | BBMP/EE/DD/WO/ 345 /18-19, Dt.21.02.2019 |
| 5 | Name of Contractor | KRIDL |
| 6a | Time Stipulated for Completion of work | 180 days |
| b | Delay in execulation of work | Not Applicable |
| 7 | Measurement recorded in MB | MB No. CHO/ 17-18 |
| | Page No | 63952 to 63954 |
| 8 | check Measurment of the Asst | |
| | Exe. Eng./ Exe.Eng. On | |
| 9 | Name of the Office / Official | Asst.Executive Enginner |
| | incharge of the work | T.Dasarahalli Sub Division |
| 10 | a)Assistant Engineer | Chittaiah |
| | b) Asst. Exe. Engineer | D. Vijaykumar |

| Sanctioned Estimate amount | Amount claims as per actually vide as per bills | Excess | Savings (Rs) |
|---|---|---|---|
| 100.00 Lakhs | 9821304.00 | — | 178696=00 |

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Pal
Dasarahalli Division, Bangalore-5

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
ಟಿ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು